

**MINUTES OF THE 22nd MEETING OF THE STEERING COMMITTEE ON
INTEGRATED WATERSHED MANAGEMENT PROGRAMME HELD ON
03.11.2011 AT NIRMAN BHAVAN, DEPARTMENT OF LAND RESOURCES,
NEW DELHI**

The 22nd meeting of the Steering Committee on Integrated Watershed Management Programme (IWMP) was held on 03.11.2011 under the chairmanship of Additional Secretary (LR) in the Committee Room of Department of Land Resources at NBO Building, Nirman Bhavan, New Delhi. The list of participants is at **Annexure-I**.

2. The Joint Secretary (WM) welcomed the participants and requested the State representatives from Assam, Chhattisgarh, Maharashtra and Sikkim to present the proposals to the Committee for appraisal. She said that the Operational Guidelines for “Livelihoods for landless/assets less and Production system and Micro-enterprises” have been issued by the Department and these are available on the Departmental website (www.dolr.nic.in).

3. She expressed concern over slow progress in implementation of projects under IWMP and said that because of this reason huge unspent balance is lying with the States. She said that the Department is working on guidelines for social audit and evaluation of IWMP projects in consultation with the National Rainfed Areas Authority (NRAA). She reminded the States that the cut off date for completion of pre-IWMP projects under IWDP/DPAP/DDP is fast approaching and advised the representatives of the States present to submit claims for next installment under these projects. These projects are to be completed by 31.12.2012.

4. ASSAM

i. The Commissioner, Soil and Water Conservation Department-cum-Chairman, SLNA, Assam made a presentation on the progress of on-going watershed projects of DoLR in the State of Assam. The State has proposed to take up 83 new projects covering a total area of 3.70431 lakh ha during the year 2011-12 against the minimum tentative target of 3.60 lakh ha allocated by DoLR.

ii. The progress of watershed project under IWDP in the State was also presented in the meeting. The Committee discussed the performance of the implementation of IWDP projects in Assam State. The Programme Officer informed that 149 projects under IWDP have been sanctioned in the State out of which so far

only 18 projects have been completed. The funding has been stopped in 37 non-performing projects and 10 projects have been closed. The State has 84 on-going IWDP projects. It was informed that 50 projects have taken only 2 installments while 24 projects are on the verge of completion. Chairman, SLNA informed that IWDP projects are being implemented by Rural Development Department, in Assam and he will talk to Chief Secretary and Principal Secretary, Rural Development, Government of Assam to expedite the implementation and completion of these projects.

iii. He said that he would ensure that Rural Development Department, Government of Assam furnishes the requisite information/documents in respect of non-performing projects by December, 2011 and completes the on-going IWDP projects by December 2012.

iv. Regarding the progress in the engagement of experts and staff in the dedicated institutions set up at different levels, it was observed that the requisite number of staff and experts has not been engaged. Chairman SLNA said that these vacancies will be filled up by January, 2011. The Committee observed that the number of WDTs in 57 IWMP projects sanctioned during 2009-10 was very high. Normally, 4 WDTs per project are engaged, but in Assam 10 WDTs are engaged per project. Committee opined that a large number of WDTs per project would exhaust the funds under Administrative Expenses in the project. The Committee was informed that all 37 DPRs for projects sanctioned during 2009-10 have already been prepared and 3 of such DPRs have been up-loaded on website (www.slna-iwmp-assam.in) and remaining DPRs will be uploaded December, 2011. It was also informed that the DPR preparation for projects sanctioned during 2010-11 is under process and is likely to be completed by the end of November, 2011. The Committee observed that the district-wise maps for most of the districts have not followed the nomenclature pattern suggested by DoLR. The State representative was directed to make suitable modifications while issuing sanction order for these projects. It was observed that one of the reasons given for selection of projects in Dhemaji District shown was that the area falls in 6th Schedule area of S.T.Boro. Chairman, SLNA clarified that these areas do not fall under 6th schedule area and assured to suitably modify the presentation.

v. The Committee observed that all the 5 projects proposed in Dhubri district have a weightage of 62.5. Chairman, SLNA informed that selection criteria

suggested by DoLR have been followed while selecting new projects in all the districts and the weightage in these districts was low because SC/ST population is low and actual wages in these districts is equal to the minimum wages and that the areas are not covered under identified DPAP/DDP blocks. The Committee agreed with the explanation provided by the Chairman SLNA.

vi. It was observed that so far IWMP projects sanctioned in all 27 districts but WCDC have been set up in 26 districts only and that a single WCDC for 2 districts Kamrup and Kamrup Metro has been set up. The Committee advised to set up a separate WCDC for each District as per the guidelines issued by the Department of Land Resources.

vii. The Committee appraised and cleared all the 83 projects covering the area of 3.70431 lakh ha in 27 districts. The list of projects appraised and cleared is at **Annexure-II**.

5. CHHATTISGARH

i. The CEO, SLNA, Chhattisgarh made a presentation on performance of the IWMP projects sanctioned to State during 2009-10 & 2011 and proposals for 2011-12. He informed that IWMP is being implemented in 18 districts and w.e.f. January' 2012, the number of districts is likely to be increased to 27. The State has proposed to treat 707 micro-watersheds over an area of 2.85105 lakh ha against the allocated target of 2.42 lakh ha for 2011-12.

ii. Regarding progress of pre-IWMP projects in Chhattisgarh, the State Government was advised to speed up the works and complete all the ongoing Hariyali projects by December 2012. The State Government was also requested to formally close the identified non-performing projects and submit all necessary documents regarding closure of such projects. The State representative assured that all necessary steps would be taken to complete all the ongoing projects by December, 2012. Regarding formal closure of identified non-performing projects, he assured to review the status and submit all requisite documents at the earliest.

iii. The CEO, SLNA, Chhattisgarh expressed concern over the lack of experts and dedicated staff for IWMP projects. He expressed the need to create a cadre of local people who would be used in implementation of the projects. He also proposed to launch a certificate course for forming a pool of trained persons to be utilized for watershed projects. Regarding the institutional arrangement, the State

representative informed the Committee that the recruitment and placement of experts & staff has been completed for WCDCs, PIAs/WDTs and WCs in the projects sanctioned during 2009-10 and selection of experts and staff for 2010-11 projects is under process and will be completed by 31.12.2011. He informed that a consortium for providing technical support at SLNA level will be placed in the State very soon.

iv. The CEO, SLNA, said that the State Perspective & Strategic Plan (SPSP) is being revised to cover entire treatable area available in the State including naxal affected areas. The Committee observed that revision should be done immediately and it should be final. The revisions made should be indicated in district-wise GIS based maps also.

v. The Committee observed that the pace of progress in implementation of IWMP is slow and needs improvement. CEO, SLNA stated that the progress was slow owing to some of the changes brought about in the guidelines and reforms proposed for convergence mechanism in the state. It was further informed that the projects had no dedicated PIAs and WDTs as they were involved in other government projects, which had resulted in slow implementation of IWMP. But now, SLNA has decided to appoint full time WDTs. The Committee advised the SLNA to complete the engagement of full time WDTs at the earliest for timely completion of the IWMP projects. The Committee further suggested expediting progress under capacity building component.

vi. On the district-wise proposals of Chhattisgarh for 2011-12, the CEO, SLNA proposed one project in Narayanpur District, an IAP district. He said that Center of Discovery for village, an NGO working in adjacent district has been selected as PIA for this project. Further, he informed the Committee that the SLNA is yet to approve this project. He requested the Committee to consider and clear this project subject to approval by the SLNA, Chhattisgarh.

vii. After considering the district wise proposals, the Committee appraised and cleared all 66 projects over an area of 2.85105 lakh ha for the year 2011-12 as proposed by Chhattisgarh. The list of projects cleared by the Committee is at **Annexure-II**. The Committee also appraised and cleared Narayanpur IWMP project subject to the final approval by SLNA, Chhattisgarh.

6. Maharashtra

- i. The Principal Secretary, Water Conservation Department & Chairman of the SLNA, Maharashtra made a presentation on the projects to be taken up during 2011-12 and progress made in the projects sanctioned during 2009-10 & 2010-11.
- ii. On the progress of pre-IWMP projects in the State, the Committee was informed that the State Government has initiated the process of closure of non-performing projects and all necessary documents will be furnished to DoLR after formally closing the projects. The State representative assured that necessary measures have been taken for completing the ongoing Hariyali projects by December, 2012. The Committee expressed concern on huge unspent balance and large number of pending Utilization certificates and suggested to expedite the implementation of the projects. The State representative assured to take necessary action in the matter.
- iii. Regarding the slow progress of IWMP projects sanctioned during 2010-11, the State representative assured that the recruitment and placement of experts & staff will be completed by March, 2012, and thereafter the progress of implementation of the projects will be expedited.
- iv. The State representative informed that the DPRs for all the projects sanctioned during 2009-10 and 2010-11 will be completed by March, 2012. The Committee observed that the EPAs planned have not been completed. It was informed that the identification of the EPAs has been completed and State representative assured to complete EPAs by March, 2012.
- v. During the discussion on capacity building activities, the State representative informed that the Secretary and President in the Watershed Committees are not interested in long duration trainings. The duration of the training for these office bearers of WC has been reduced to 3-4 days. The Committee inquired whether any evaluation has been conducted to assess the impact of training programmes conducted so far. State representative assured to get a study conducted for training programmes.
- vi. The Committee also suggested uploading the photographs of important EPA and other activities for record on SLNA website.
- vii. Regarding the Committee's observation of poor achievement under plantation/afforestation activity, the State representative clarified that some physical progress in plantation and afforestation has actually been made but has not been

shown in the reports as it has been done from convergence of MGNREGS and NHM funds.

viii. On the financial progress under IWMP, the Committee pointed out that pace of expenditure was very slow and needs immediate measures to expedite implementation of the programme so that projects would be able to follow their time lines. The Committee also enquired about entry of data in the MIS-IWMP. The CEO, SLNA informed that the data entry in the MIS-IWMP at SLNA level has already begun. However, at WCDC level, it is yet to be taken up. The Committee advised the SLNA to expedite the same and complete data entry in MIS-IWMP at the earliest.

ix. Regarding the issue of inclusion of agricultural area within municipal council limits under IWMP, the Committee made it clear that the IWMP is to be implemented in rural areas only. About the issue of inclusion of some more districts of Maharashtra under the category of hilly/difficult areas, the Committee informed that DoLR is following the list of districts categorized as 'hill districts' by the Planning Commission and advised the State to take up the matter with the Planning Commission.

x. Regarding the financial provisions under institutional fund for pension contribution and leave salary contribution, it was informed that financial assistance to the SLNA and WCDC will be as per the provisions of the guidelines on institutional funds, issued by DoLR.

xi. After considering the district-wise proposals, the Committee appraised and approved 215 projects over an area of 9.31 lakh ha (list at **Annexure-II**) for the year 2011-12 for Maharashtra.

7. SIKKIM

i. The Member Secretary, SLNA, Sikkim made a presentation on the progress of on-going watershed projects in the State of Sikkim. The State has proposed to take up 3 new projects covering a total area of 14,200 ha during the year 2011-12 against the minimum tentative target of 0.14 lakh ha.

ii. The Committee observed that the State has 1.19 lakh ha area as untreated and the State has proposed for 0.55, 0.23 and 0.24 lakh ha to be taken up during 12th, 13th & 14th Five Year Plans, respectively. The Committee suggested that area proposed during 13th and 14th Five Year Plans may be taken up during 13th Five Year Plan. It was observed that WCDC has been set up in only one district while new IWMP projects have been sanctioned in all 4 districts. The State representative said

that process for selection of staff has recently been completed and assured that the WCDC would be set up within November, 2011.

iii. The progress of watershed projects under IWDP in the State was also presented in the meeting. The Committee discussed the performance of the implementation of IWDP projects in Sikkim State. The Programme Officer informed that 25 projects have been sanctioned to the State under IWDP, out of which only 2 have been completed while 2 projects have been closed and funding has been stopped in 2 projects. The State representative assured that the next installment would be claimed in all these projects by December, 2011 and these projects would be completed by 31.12.2012. He also assured to furnish requisite documents in respect of non-performing projects by December, 2011.

iv. The Committee was informed that DPRs from all the 3 projects sanctioned during 2009-10 have been prepared and these would be uploaded on the website of SLNA (www.slnafewmd.in) by December, 2011. Regarding projects sanctioned during 2010-11 the DPR preparation is under progress and will be completed by December, 2011.

v. The Committee observed that the progress of Entry Point Activities (EPAs) for projects sanctioned during 2009-10 and 2010-11 is slow. The State representative assured that the remaining EPAs for projects sanctioned during 2009-10 will be completed by December, 2011 and EPAs for projects sanctioned during 2010-11 will be completed by March, 2012.

vi. The Committee appraised and cleared all 3 projects covering an area of 0.142 lakh ha in 2 districts. The list of projects appraised and cleared is at **Annexure-II**.

8. The Committee suggested the States to prepare PERT/CPM chart and monitor the progress of the projects accordingly.

9. The Committee was informed that Diploma Programme for Watershed Development being taken up jointly by IGNOU and DoLR has been launched and 52 students have been enrolled at Regional Centre Ranchi. The States were advised to encourage more persons to be enrolled at Regional Centres. CEO, SLNA, Chhattisgarh said that Regional Centre can be set up at SIRD Raipur.

10. The meeting ended with a vote of thanks.

List of participants in the 22nd meeting of the Steering Committee on Integrated Watershed Management Programme held on 03.11.2011 at Nirman Bhavan, Department of Land Resources, New Delhi

1. Shri Prabhudayal Meena, Additional Secretary (LR), DoLR - In chair
2. Dr. Savita Anand, JS (WM), DoLR
3. Dr. K.S. Ramachandra, Technical Expert, NRAA
4. Shri V.M. Arora, Director, DoLR
5. Dr. C.P. Reddy, DC, DoLR
6. Dr. Poonam Sharma, Scientist-D, Central Ground Water Board, Ministry of Water Resources, N. Delhi
7. Shri M.V. Ramachandrudu, Director, WASSAN, Hyderabad
8. Shri V. Giriraj, Principal Secretary (Water Conservation), Maharashtra
9. Dr. Prem Saran, Commissioner (Agriculture) & Chairman, SLNA, Assam
10. Dr. Anil Mainra, Member Secretary, SLNA, Sikkim
11. Shri Jayanth Deshmukh, Director, Soil Conservation & CEO, SLNA, Maharashtra
12. Shri Donala Langstieh, CEO, SLNA, Meghalaya
13. Dr. R.K. Singh, CEO, SLNA, Chhattisgarh
14. Shri D.C. Nepal, CEO, SLNA, Sikkim
15. Shri Monidip Chutia, Director, Soil Conservation Dept., Assam
16. Shri Jitu Talukdar, Technical Expert (Agri.), SLNA, Maharashtra
17. Shri K. Panigrahi, Technical Expert, SLNA, Chhattisgarh
18. Shri Gholap M.S., Technical Expert (Agri.), SLNA, Maharashtra
19. Shri Apte Arvind, Technical Expert (Livelihood), Maharashtra
20. Shri Kumar Garison, TO, DoLR
21. Smt. Shanoo Bhat, TO, DoLR
22. Shri Yashpal Singh Narwaria, TO, DoLR
23. Shri Dharmendra Kumar, TO, DoLR
24. Shri Mubeen Ahmed, TO, DoLR

Annexure-II

**List of projects under Integrated Watershed Management Programme (IWMP),
for the year 2011-12, appraised and cleared by the Steering Committee
In its 22nd meeting held on 03.11.2011**

MAHARASHTRA

S.No.	Name of District	Name of the Project	Name of Block	Weight age	Total MWS	Area proposed for treatment (in ha)	Total project cost (Rs. in lakh)	Central Share (90%)	State Share (10%)	Name of PIA
1	2	3	4	5	6	7	8	9	10	11
1	Thane	IWMP-12/2011-12	Shahapur	120.00	18	6021.19	722.54	650.29	72.25	T.A.O. Shahpur
2		IWMP-13/2011-12	Shahapur	120.00	29	4615.81	553.90	498.51	55.39	T.A.O. Shahpur
3		IWMP-14/2011-12	Kalyan	90.95	9	2408.03	288.96	260.07	28.89	T.A.O. Shahpur
		TOTAL (3)			56	13045.03	1565.40	1408.87	156.53	
4	Ratnagiri	IWMP-29/2011-12	Sangmeswar	98.50	14	3819.09	572.86	515.58	57.28	T.A.O. - Sangmeswar
5		IWMP-30/2011-12	Sangmeswar	98.50	16	4360.70	654.11	588.69	65.42	T.A.O. - Sangmeswar
6		IWMP-31/2011-12	Sangmeswar	98.50	7	3015.60	452.34	407.11	45.23	T.A.O. - Sangmeswar
7		IWMP-32/2011-12	Sangmeswar	98.50	10	3263.55	489.53	440.58	48.95	T.A.O. - Sangmeswar
8		IWMP-33/2011-12	Sangmeswar	98.50	15	4628.91	694.34	624.90	69.44	T.A.O. - Sangmeswar
9		IWMP-34/2011-12	Sangmeswar	98.50	14	4270.82	640.62	576.56	64.06	T.A.O. - Sangmeswar
10		IWMP-35/2011-12	Sangmeswar	98.50	13	4426.36	663.95	597.56	66.39	T.A.O. - Sangmeswar
11		IWMP-36/2011-12	Sangmeswar	98.50	8	2950.10	442.52	398.26	44.26	T.A.O. - Sangmeswar
12		IWMP-37/2011-12	Sangmeswar	98.50	8	3101.72	465.26	418.73	46.53	T.A.O. - Sangmeswar
13		IWMP-38/2011-12	Ratnagiri	98.50	21	4187.00	628.05	565.25	62.80	T.A.O. - Ratnagiri
14		IWMP-39/2011-12	Ratnagiri	98.50	16	3771.30	565.70	509.13	56.56	T.A.O. - Ratnagiri
15		IWMP-40/2011-12	Guhagar	98.50	21	4846.22	726.93	654.24	72.69	T.A.O. - Guhagari
16		IWMP-41/2011-12	Guhagar	98.50	12	4574.45	686.17	617.55	68.62	T.A.O. - Guhagari
17		IWMP-42/2011-12	Guhagar	98.50	13	4621.80	693.27	623.94	69.33	T.A.O. - Guhagari
18		IWMP-43/2011-12	Guhagar	98.50	13	4198.76	629.81	566.83	62.98	T.A.O. - Guhagari
19		IWMP-44/2011-12	Chuiplun	98.50	16	3766.96	565.04	508.54	56.50	T.A.O. - Chuiplun
20		IWMP-45/2011-12	Chuiplun	98.50	15	4427.39	664.11	597.70	66.41	T.A.O. - Chuiplun

21		IWMP-46/2011-12	Chuiplun	98.50	22	4909.46	736.42	662.78	73.64	T.A.O. - Chuiplun
		TOTAL (18)			254	73140.19	10971.03	9873.93	1097.10	
22	Nashik	IWMP-16/2011-12	Nandgaon	118.50	21	4998.00	749.70	674.73	74.97	T.A.O. - Nandgaon
23		IWMP-17/2011-12	Nandgaon	118.50	43	4946.00	741.90	667.71	74.19	T.A.O. - Nandgaon
24		IWMP-18/2011-12	Sinner	118.00	19	4962.90	744.44	669.99	74.44	T.A.O. - Sinner
25		IWMP-19/2011-12	Sinner	118.00	16	4715.06	707.26	636.53	70.73	T.A.O. - Sinner
26		IWMP-20/2011-12	Sinner	118.00	8	3358.00	503.70	453.33	50.37	T.A.O. - Sinner
27		IWMP-21/2011-12	Sinner	118.00	14	4646.00	696.90	627.21	69.69	T.A.O. - Sinner
28		IWMP-22/2011-12	Sinner	118.00	7	3341.00	501.15	451.04	50.11	T.A.O. - Sinner
		TOTAL (7)			128	30966.96	4645.04	4180.54	464.50	
29	Dhule	IWMP-20/2011-12	Dhule	95.00	14	4465.02	535.80	482.22	53.58	T.A.O Dhule
30		IWMP-21/2011-12	Dhule	89.50	16	4895.59	587.47	528.72	58.75	T.A.O Dhule
31		IWMP-22/2011-12	Dhule	89.50	17	5303.73	636.45	572.80	63.65	T.A.O Dhule
		TOTAL (3)			47	14664.34	1759.72	1583.74	175.98	
32	Nandurbar	IWMP-13/2011-12	Navapur	120.50	13	5444.39	653.33	587.99	65.34	T.A.O. .Navapur
33		IWMP-14/2011-12	Navapur	120.50	15	4974.85	596.98	537.28	59.70	T.A.O. .Navapur
34		IWMP-15/2011-12	Navapur	120.50	8	4708.13	564.98	508.48	56.50	T.A.O. .Navapur
35		IWMP-16/2011-12	Akrani	120.00	11	4437.00	532.44	479.20	53.24	T.A.O. Akrani
36		IWMP-17/2011-12	Navapur	112.50	10	5031.00	603.72	543.35	60.37	T.A.O. .Navapur
37		IWMP-18/2011-12	Navapur	112.50	11	4384.66	526.16	473.54	52.62	T.A.O. .Navapur
		TOTAL (6)			68	28980.03	3477.60	3129.84	347.76	
38	Jalgaon	IWMP-13/2011-12	Bhusawal	105.50	4	4132.85	495.94	446.35	49.59	T.A.O. Bhusawal
39		IWMP-14/2011-12	Bhusawal	105.50	7	4171.40	500.57	450.51	50.06	T.A.O. Bhusawal
40		IWMP-15/2011-12	Bhusawal	105.50	6	6751.48	810.18	729.16	81.02	T.A.O. Bhusawal
41		IWMP-16/2011-12	Chalisgaon	105.50	7	3455.00	414.60	373.14	41.46	T.A.O. -Chalisgaon
42		IWMP-17/2011-12	Chalisgaon	105.50	6	4591.08	550.93	495.84	55.09	T.A.O. -Chalisgaon
43		IWMP-18/2011-12	Chalisgaon	105.50	4	4557.83	546.94	492.25	54.69	T.A.O. -Chalisgaon
44		IWMP-19/2011-12	Chalisgaon	105.50	10	3722.68	446.72	402.05	44.67	T.A.O. -Chalisgaon
45		IWMP-20/2011-12	Bhadgaon	103.00	13	3657.75	438.93	395.04	43.89	T.A.O. Bhadgaon
46		IWMP-21/2011-12	Bhadgaon	103.00	8	3433.72	412.05	370.84	41.21	T.A.O. Bhadgaon

47		IWMP-22/2011-12	Bhadgaon	103.00	15	3934.30	472.12	424.90	47.22	T.A.O. Bhadgaon
48		IWMP-23/2011-12	Bhadgaon	103.00	10	2533.83	304.06	273.65	30.41	T.A.O. Bhadgaon
49		IWMP-24/2011-12	Amalner	103.00	4	5728.89	687.47	618.72	68.75	T.A.O. -Amalner
50		IWMP-25/2011-12	Amalner	103.00	4	3505.00	420.60	378.54	42.06	T.A.O. -Amalner
51		IWMP-26/2011-12	Amalner	103.00	3	3686.41	442.37	398.13	44.24	T.A.O. -Amalner
52		IWMP-27/2011-12	Amalner	103.00	5	6293.46	755.22	679.69	75.53	T.A.O. -Amalner
53		IWMP-28/2011-12	Dharmgaon	102.50	6	3910.00	469.20	422.28	46.92	T.A.O. -Dharmgaon
54		IWMP-29/2011-12	Dharmgaon	102.50	2	2038.00	244.56	220.10	24.46	T.A.O. -Dharmgaon
55		IWMP-30/2011-12	Erandol	102.50	5	4940.00	592.80	533.52	59.28	T.A.O. -Erandol
56		IWMP-31/2011-12	Mukatainagar	102.50	6	4022.00	482.64	434.38	48.26	T.A.O. -Mukatainagar
		TOTAL (19)			125	79065.68	9487.88	8539.09	948.79	
57	Pune	IWMP-21/2011-12	Mawal	96.00	12	4297.10	644.57	580.11	64.45	T.A.O. -Mawal
58		IWMP-22/2011-12	Mawal	96.00	11	5208.38	781.26	703.13	78.13	T.A.O. -Mawal
59		IWMP-23/2011-12	Mawal	96.00	11	5086.77	763.02	686.71	76.31	T.A.O. -Mawal
60		IWMP-24/2011-12	Shirur	95.50	6	4310.25	646.54	581.88	64.66	T.A.O. -Shirur
61		IWMP-25/2011-12	Shirur	95.50	18	5690.66	853.60	768.24	85.36	T.A.O. -Shirur
62		IWMP-26/2011-12	Shirur	95.50	18	4656.46	698.47	628.62	69.85	T.A.O. -Shirur
63		IWMP-27/2011-12	Velha	95.00	33	6476.21	971.43	874.29	97.14	T.A.O. -Velha
64		IWMP-28/2011-12	Velha	95.00	28	6476.21	971.43	874.29	97.14	T.A.O. -Velha
65		IWMP-29/2011-12	Mulshi	95.00	24	4904.00	735.60	662.04	73.56	T.A.O. -Mulshi
		TOTAL (9)			161	47106.04	7065.91	6359.31	706.60	
66	Ahmednagar	IWMP-12/2011-12	Pathardi	105.50	11	5524.12	662.89	596.60	66.29	T.A.O. -Pathardi
67		IWMP-13/2011-12	Pathardi	96.00	10	5708.47	685.02	616.51	68.51	T.A.O. -Pathardi
68		IWMP-14/2011-12	Pathardi	95.00	11	3706.20	444.74	400.27	44.47	T.A.O. -Pathardi
69		IWMP-15/2011-12	Shevgaon	95.00	7	4366.00	523.92	471.53	52.39	T.A.O. -Shevgaon
		TOTAL (4)			39	19304.79	2316.57	2084.91	231.66	
70	Solapur	IWMP-36/2011-12	Akkalkot	115.00	22	4767.00	572.04	514.84	57.20	T.A.O. -Akkalkot
71		IWMP-37/2011-12	Akkalkot	115.00	36	5370.66	644.48	580.03	64.45	T.A.O. -Akkalkot

72		IWMP-38/2011-12	Akkalkot	115.00	28	5699.68	683.96	615.57	68.39	T.A.O. - Akkalkot
73		IWMP-39/2011-12	Akkalkot	115.00	27	4790.74	574.89	517.40	57.49	T.A.O. - Akkalkot
74		IWMP-40/2011-12	Akkalkot	115.00	21	5026.46	603.18	542.86	60.32	T.A.O. - Akkalkot
75		IWMP-41/2011-12	Mangalwedha	77.00	31	6400.00	768.00	691.20	76.80	T.A.O. - Mangalwedha
76		IWMP-42/2011-12	Mangalwedha	77.00	27	6417.00	770.04	693.04	77.00	T.A.O. - Mangalwedha
		TOTAL (7)			192	38471.54	4616.58	4154.94	461.64	
77	Kolhapur	IWMP-19/2011-12	Hatkangale	116.00	11	5173.00	775.95	698.36	77.59	T.A.O. -Hatkangale
78		IWMP-20/2011-12	Hatkangale	116.00	11	4550.01	682.50	614.25	68.25	T.A.O. -Hatkangale
79		IWMP-21/2011-12	Gadhinglaj	113.50	8	2032.42	304.86	274.38	30.48	T.A.O. -Gadhinglaj
80		IWMP-22/2011-12	Gadhinglaj	113.50	16	4846.00	726.90	654.21	72.69	T.A.O. -Gadhinglaj
81		IWMP-23/2011-12	Gadhinglaj	113.50	14	4756.00	713.40	642.06	71.34	T.A.O. -Gadhinglaj
82		IWMP-24/2011-12	Gadhinglaj	113.50	7	3057.00	458.55	412.70	45.85	T.A.O. -Gadhinglaj
83		IWMP-25/2011-12	Gadhinglaj	113.50	6	1906.00	285.90	257.31	28.59	T.A.O. -Gadhinglaj
84		IWMP-26/2011-12	Gadhinglaj	113.50	7	2280.00	342.00	307.80	34.20	T.A.O. -Gadhinglaj
85		IWMP-27/2011-12	Radhanagari	112.00	21	4993.00	748.95	674.06	74.89	T.A.O. -Radhanagari
86		IWMP-28/2011-12	Radhanagari	112.00	25	4940.00	741.00	666.90	74.10	T.A.O. -Radhanagari
87		IWMP-29/2011-12	Radhanagari	112.00	28	4325.00	648.75	583.88	64.87	T.A.O. -Radhanagari
88		IWMP-30/2011-12	Radhanagari	112.00	18	4730.00	709.50	638.55	70.95	T.A.O. -Radhanagari
89		IWMP-31/2011-12	Ajara	110.00	17	4926.06	738.91	665.02	73.89	T.A.O. -Ajara
90		IWMP-32/2011-12	Ajara	110.00	3	1115.46	167.32	150.59	16.73	T.A.O. -Ajara
91		IWMP-33/2011-12	Changad	102.00	6	2182.71	327.41	294.67	32.74	T.A.O. -Changad
92		IWMP-34/2011-12	Changad	102.00	9	2713.00	406.95	366.26	40.69	T.A.O. -Changad
		TOTAL (16)			207	58525.66	8778.85	7901.00	877.85	
93	Satara	IWMP-52/2011-12	Satara	105.00	8	3250.00	487.50	438.75	48.75	T.A.O. - Satara
94		IWMP-53/2011-12	Satara	105.00	5	4900.00	735.00	661.50	73.50	T.A.O. - Satara
95		IWMP-54/2011-12	Satara	102.50	7	2500.00	375.00	337.50	37.50	T.A.O. - Satara
96		IWMP-55/2011-12	Satara	102.50	5	3608.00	541.20	487.08	54.12	T.A.O. - Satara
97		IWMP-	Satara	102.50	6	3649.00	547.35	492.62	54.73	T.A.O. -

		56/2011-12								Satara
98		IWMP-57/2011-12	Satara	102.50	6	4190.85	628.63	565.76	62.87	T.A.O. - Satara
99		IWMP-58/2011-12	Satara	102.50	5	3121.77	468.27	421.44	46.83	T.A.O. - Satara
100		IWMP-59/2011-12	Satara	102.50	5	3800.00	570.00	513.00	57.00	T.A.O. - Satara
101		IWMP-60/2011-12	Satara	97.50	9	3500.00	525.00	472.50	52.50	T.A.O. - Satara
102		IWMP-61/2011-12	Khatav	97.00	12	3561.00	534.15	480.74	53.41	T.A.O. - Khatav
103		IWMP-62/2011-12	Khatav	97.00	14	4595.20	689.28	620.35	68.93	T.A.O. - Khatav
104		IWMP-63/2011-12	Khatav	95.50	8	2985.87	447.88	403.09	44.79	T.A.O. - Khatav
105		IWMP-64/2011-12	Khatav	94.50	12	4970.88	745.63	671.07	74.56	T.A.O. - Khatav
		TOTAL (13)			102	48632.57	7294.89	6565.40	729.49	
106	Sangali	IWMP-26/2011-12	Atpadi	108.00	8	2895.00	347.40	312.66	34.74	T.A.O. - Atpad
107		IWMP-27/2011-12	KavatheMahakal	107.50	13	3830.00	459.60	413.64	45.96	T.A.O. - KavatheMahakal
108		IWMP-28/2011-12	Jat	101.00	21	5856.00	702.72	632.45	70.27	T.A.O. -Jat
		TOTAL (3)			42	12581.00	1509.72	1358.75	150.97	
109	Aurangabad	IWMP-15/2011-12	Vaijapur	103.00	9	3380.00	405.60	365.04	40.56	T.A.O. - Vaijapur
110		IWMP-16/2011-12	Vaijapur	103.00	22	4521.00	542.52	488.27	54.25	T.A.O. - Vaijapur
111		IWMP-17/2011-12	Aurangabad	79.00	19	5416.00	649.92	584.93	64.99	T.A.O. - Aurangabad
112		IWMP-18/2011-12	Aurangabad	79.00	23	5840.00	700.80	630.72	70.08	T.A.O. - Aurangabad
113		IWMP-19/2011-12	Aurangabad	79.00	22	5990.00	718.80	646.92	71.88	T.A.O. - Aurangabad
114		IWMP-20/2011-12	Aurangabad	79.00	16	5630.00	675.60	608.04	67.56	T.A.O. - Aurangabad
115		IWMP-21/2011-12	Aurangabad	79.00	15	5251.77	630.21	567.19	63.02	T.A.O.- Aurangabad
		TOTAL (7)			126	36028.77	4323.45	3891.11	432.34	
116	JALNA	IWMP-13/2011-12	Jalna	105.00	10	4731.00	567.72	510.95	56.77	T.A.O. -Jalna
117		IWMP-14/2011-12	Jalna	105.00	8	4244.00	509.28	458.35	50.93	T.A.O. -Jalna
118		IWMP-15/2011-12	Jalna	105.00	12	4767.00	572.04	514.84	57.20	T.A.O. -Jalna
119		IWMP-16/2011-12	Jalna	105.00	12	3967.00	476.04	428.44	47.60	T.A.O. -Jalna
120		IWMP-17/2011-12	Jalna	103.00	9	3493.00	419.16	377.24	41.92	T.A.O. -Jalna
121		IWMP-18/2011-12	Mantha	103.00	6	5686.00	682.32	614.09	68.23	T.A.O. -Mantha
122		IWMP-19/2011-12(GP-41)A	Mantha	103.00	7	5662.00	679.44	611.50	67.94	T.A.O. -Mantha
123		IWMP-20/2011-12	Mantha	93.00	5	3785.00	454.20	408.78	45.42	T.A.O. -Mantha

124		IWMP-21/2011-12	Mantha	93.00	6	3903.00	468.36	421.52	46.84	T.A.O. -Mantha
125		IWMP-22/2011-12	Mantha	93.00	6	6119.00	734.28	660.85	73.43	T.A.O. -Mantha
126		IWMP-23/2011-12	Jafrabad	93.00	11	5350.00	642.00	577.80	64.20	T.A.O. -Jafrabad
127		IWMP-24/2011-12	Ghansangvi	91.00	5	4249.00	509.88	458.89	50.99	T.A.O. -Ghansangvi
128		IWMP-25/2011-12	Ghansangvi	91.00	5	4961.00	595.32	535.79	59.53	T.A.O. -Ghansangvi
129		IWMP-26/2011-12	Ghansangvi	91.00	5	4882.00	585.84	527.26	58.58	T.A.O. -Ghansangvi
130		IWMP-27/2011-12	Ghansangvi	91.00	7	4678.00	561.36	505.22	56.14	T.A.O. -Ghansangvi
131		IWMP-28/2011-12	Jafrabad	91.00	11	5200.00	624.00	561.60	62.40	T.A.O. -Jafrabad
		TOTAL (16)			125	75677.00	9081.24	8173.12	908.12	
132	Beed	IWMP-43/2011-12	Patoda	115.50	10	5291.97	635.04	571.53	63.51	T.A.O. - Patoda
133		IWMP-44/2011-12	Patoda	115.50	12	4546.42	545.57	491.01	54.56	T.A.O. - Patoda
134		IWMP-45/2011-12	Beed	115.50	17	2260.65	271.28	244.15	27.13	T.A.O. - Beed
135		IWMP-46/2011-12	Beed	115.50	12	3305.28	396.63	356.97	39.66	T.A.O. - Beed
136		IWMP-47/2011-12	Beed	115.50	8	3181.62	381.79	343.61	38.18	T.A.O. - Beed
137		IWMP-48/2011-12	Beed	115.50	9	4030.91	483.71	435.34	48.37	T.A.O. - Beed
138		IWMP-49/2011-12	Ashti	96.00	17	6080.47	729.66	656.69	72.97	T.A.O. - Ashti
139		IWMP-50/2011-12	Ashti	96.00	18	4615.99	553.92	498.53	55.39	T.A.O. - Ashti
140		IWMP-51/2011-12	Ashti	96.00	24	5446.25	653.55	588.20	65.35	T.A.O. - Ashti
141		IWMP-52/2011-12	Ashti	96.00	53	5668.51	680.22	612.20	68.02	T.A.O. - Ashti
142		IWMP-53/2011-12	Ashti	96.00	21	5654.27	678.51	610.66	67.85	T.A.O. - Ashti
143		IWMP-54/2011-12	Ashti	96.00	12	4583.56	550.03	495.02	55.01	T.A.O. - Ashti
		TOTAL (12)			213	54665.90	6559.91	5903.91	656.00	
144	Latur	IWMP-22/2011-12	Renapur	93.00	7	3175.16	381.02	342.92	38.10	T.A.O. -Renapur
145		IWMP-23/2011-12	Ausa	93.00	10	3648.17	437.78	394.00	43.78	T.A.O. - Ausa
146		IWMP-24/2011-12	Ausa	93.00	12	3397.59	407.71	366.94	40.77	T.A.O. - Ausa
147		IWMP-25/2011-12	Ausa	93.00	12	4206.02	504.72	454.25	50.47	T.A.O. - Ausa
148		IWMP-26/2011-12	Ausa	93.00	11	3691.81	443.02	398.72	44.30	T.A.O. - Ausa
149		IWMP-27/2011-12	Ausa	93.00	10	3660.66	439.28	395.35	43.93	T.A.O. - Ausa
		TOTAL (6)			62	21779.41	2613.53	2352.18	261.35	

150	Osmanabad	IWMP-14/2011-12	Osmanabad	103.00	10	4109.00	493.08	443.77	49.31	T.A.O.-Osmanabad
151		IWMP-15/2011-12 (MR-22)	Osmanabad	98.00	8	3982.00	477.84	430.06	47.78	T.A.O.-Osmanabad
152		IWMP-16/2011-12	Osmanabad	98.00	11	4241.00	508.92	458.03	50.89	T.A.O.-Osmanabad
153		IWMP-17/2011-12	Bhoom	95.50	14	4750.00	570.00	513.00	57.00	T.A.O.-Bhoom
154		IWMP-18/2011-12	Osmanabad	95.00	7	3811.00	457.32	411.59	45.73	T.A.O.-Osmanabad
155		IWMP-19/2011-12	Tuljapur	95.00	9	3814.94	457.79	412.01	45.78	T.A.O.-Tuljapur
156		IWMP-20/2011-12	Tuljapur	95.00	12	4271.35	512.56	461.31	51.25	T.A.O.-Tuljapur
157		IWMP-21/2011-12	Tuljapur	95.00	9	3392.47	407.10	366.39	40.71	T.A.O.-Tuljapur
158		IWMP-22/2011-12	Tuljapur	95.00	12	4894.03	587.28	528.56	58.72	T.A.O.-Tuljapur
159		IWMP-23/2011-12	Tuljapur	95.00	8	4541.92	545.03	490.53	54.50	T.A.O.-Tuljapur
160		IWMP-24/2011-12	Tuljapur	95.00	14	4371.79	524.61	472.15	52.46	T.A.O.-Tuljapur
161		IWMP-25/2011-12	Tuljapur	95.00	12	4272.77	512.73	461.46	51.27	T.A.O.-Tuljapur
162		IWMP-26/2011-12	Umerga	93.00	11	3629.46	435.54	391.98	43.56	T.A.O.-Umerga
163		IWMP-27/2011-12	Umerga	95.00	10	3641.77	437.01	393.31	43.70	T.A.O.-Umerga
164		IWMP-28/2011-12	Umerga	95.00	10	3588.63	430.64	387.57	43.07	T.A.O.-Umerga
165		IWMP-29/2011-12	Umerga	95.00	12	3468.05	416.17	374.55	41.62	T.A.O.-Umerga
166		IWMP-30/2011-12	Kalamb	93.00	8	3630.00	435.60	392.04	43.56	T.A.O.-Kalamb
167		IWMP-31/2011-2012	Kalamb	93.00	8	3048.00	365.76	329.18	36.58	T.A.O.-Kalamb
168		IWMP-32/2011-12 (MR-9)	Kalamb	93.00	9	5750.00	690.00	621.00	69.00	T.A.O.-Kalamb
169		IWMP-33/2011-12 (MR-9)	Kalamb	93.00	11	4908.00	588.96	530.06	58.90	T.A.O.-Kalamb
170		IWMP-34/2011-12	Kalamb	93.00	11	5487.00	658.44	592.60	65.84	T.A.O.-Kalamb
171		IWMP-35/2011-2012	Kalamb	90.50	11	4276.00	513.12	461.81	51.31	T.A.O.-Kalamb
172		IWMP-36/2011-2012	Kalamb	90.50	17	6371.00	764.52	688.07	76.45	T.A.O.-Kalamb
173		IWMP-37/2011-2012	Kalamb	90.50	10	4098.00	491.76	442.58	49.18	T.A.O.-Kalamb
174		IWMP-38/2011-12	Osmanabad	81.00	13	4568.00	548.16	493.34	54.82	T.A.O.-Osmanabad
		TOTAL (25)			267	106916.18	12829.94	11546.95	1282.99	

175	Nanded	IWMP-37/2011-12	Kinwat	138.00	12	5209.61	625.15	562.64	62.51	T.A.O. - Kinwat
176		IWMP-38/2011-12	Kinwat	138.00	16	5170.50	620.46	558.41	62.05	T.A.O. - Kinwat
177		IWMP-39/2011-12	Kinwat	138.00	11	3998.88	479.87	431.88	47.99	T.A.O. - Kinwat
178		IWMP-40/2011-12	Bhokar	110.50	6	3055.85	366.70	330.03	36.67	T.A.O. - Bhokar
179		IWMP-41/2011-12	Bhokar	110.50	10	4591.30	550.96	495.86	55.10	T.A.O. - Bhokar
180		IWMP-42/2011-12	Bhokar	110.50	9	4502.81	540.34	486.30	54.04	T.A.O. - Bhokar
181		IWMP-43/2011-12	Bhokar	110.50	11	4496.56	539.59	485.63	53.96	T.A.O. - Bhokar
182		IWMP-44/2011-12	Bhokar	110.50	10	4148.14	497.78	448.00	49.78	T.A.O. - Bhokar
183		IWMP-45/2011-12	Bhokar	110.50	12	3662.86	439.54	395.59	43.95	T.A.O. - Bhokar
184		IWMP-46/2011-12	Dharmabad	108.00	10	3871.50	464.58	418.12	46.46	T.A.O. - Dharmabad
185		IWMP-47/2011-12	Dharmabad	108.00	14	4734.80	568.18	511.36	56.82	T.A.O. - Dharmabad
186		IWMP-48/2011-12	Dharmabad	108.00	11	4679.30	561.52	505.36	56.16	T.A.O. - Dharmabad
187		IWMP-49/2011-12 (GV-113)	Dharmabad	108.00	11	5063.90	607.67	546.90	60.77	T.A.O. - Dharmabad
		TOTAL (13)			143	57186.01	6862.32	6176.08	686.24	
188	Hingoli	IWMP-25/2011-12	Sengaon	91.00	16	4987.00	598.44	538.60	59.84	T.A.O. -Sengaon
189		IWMP-26/2011-12	Sengaon	91.00	16	4819.00	578.28	520.45	57.83	T.A.O. -Sengaon
190		IWMP-27/2011-12	Sengaon	91.00	19	5113.46	613.62	552.25	61.37	T.A.O. -Sengaon
191		IWMP-28/2011-12	Sengaon	91.00	19	4229.00	507.48	456.73	50.75	T.A.O. -Sengaon
192		IWMP-29/2011-12	Sengaon	91.00	13	5059.05	607.09	546.38	60.71	T.A.O. -Sengaon
		TOTAL (5)			83	24207.51	2904.90	2614.41	290.49	
193	Amravati	IWMP-22/2011-12	ChandurBz, Daryapur, Achalpur	103.00	15	4015.26	481.83	433.65	48.18	T.A.O. ChandurBz
194		IWMP-23/2011-12	ChandurBz	103.00	26	3741.00	448.92	404.03	44.89	T.A.O. ChandurBz
195		IWMP-24/2011-12	Chikhaldara	98.00	12	3848.83	461.86	415.67	46.19	T.A.O. -Chikhaldara
196		IWMP-25/2011-12	Chikhaldara	98.00	17	3830.94	459.71	413.74	45.97	T.A.O. -Chikhaldara
197		IWMP-26/2011-12	ChandurBz	98.00	26	3628.96	435.48	391.93	43.55	T.A.O. ChandurBz
		TOTAL (5)			96	19064.99	2287.80	2059.02	228.78	
198	Akola	IWMP-11/2011-12	Patur	113.00	18	4081.49	489.78	440.80	48.98	T.A.O. - Patur
199		IWMP-12/2011-12)	Patur	113.00	10	1986.24	238.35	214.51	23.84	T.A.O. - Patur

		TOTAL (2)			28	6067.73	728.13	655.31	72.82	
200	Buldhana	IWMP-27/2011-12	Lonar	90.50	12	2338.00	280.56	252.50	28.06	T.A.O. - Lonar
201		I WMP-28/2011-12	Lonar	90.50	10	1880.00	225.60	203.04	22.56	T.A.O. - Lonar
202		IWMP-29/2011-12)	Mehakar	86.00	16	5363.50	643.62	579.26	64.36	T.A.O. - Mehakar
203		IWMP-30/2011-12	Mehakar	86.00	22	6559.71	787.17	708.45	78.72	T.A.O. - Mehakar
204		IWMP-31/2011-12	Mehakar	86.00	14	4308.68	517.04	465.34	51.70	T.A.O. - Mehakar
205		IWMP-32/2011-12	Chikhali& Mehkar	83.00	23	4668.19	560.18	504.16	56.02	T.A.O. - Chikhali
206		IWMP-33/2011-2012	Khamagaon	82.00	14	4732.00	567.84	511.06	56.78	T.A.O. -Khamagaon
207		IWMP-34/2011-2012	Khamagaon	79.50	10	3647.13	437.66	393.89	43.77	T.A.O. -Khamagaon
208		IWMP-35/2011-2012	Khamagaon	77.00	12	4104.05	492.49	443.24	49.25	T.A.O. -Khamagaon
			TOTAL (9)			133	37601.26	4512.15	4060.94	451.21
209	Nagpur	IWMP-16/2011-12	Kuhi	92.00	13	4363.23	523.59	471.23	52.36	T.A.O. - Kuhi
210		IWMP-17/2011-12	Umred	92.00	8	5088.03	610.56	549.51	61.05	T.A.O. - Umred
211		IWMP-18/2011-12	Nagpur	92.00	9	3490.73	418.89	377.00	41.89	T.A.O. - Nagpur
212		IWMP-19/2011-12	Nagpur	92.00	15	3648.04	437.76	393.99	43.77	T.A.O. - Nagpur
213		IWMP-20/2011-12	Saoner	82.00	16	3659.01	439.08	395.17	43.91	T.A.O. - Saoner
214		IWMP-21/2011-12	Saoner	82.00	17	3895.32	467.44	420.69	46.75	T.A.O. - Saoner
215		IWMP-22/2011-12	Saoner	80.00	19	3249.87	389.98	350.99	38.99	T.A.O. - Saoner
		TOTAL (7)			97	27394.23	3287.31	2958.58	328.73	
TOTAL (215 projects)					2794	931073.05	119479.88	107531.89	11947.99	

**STATEWISE SUMMARY OF IWMP PROJECTS APPRAISED & CLEARED
BY THE STEERING COMMITTEE FOR 2011-12**

(Amount - Rs. in Crores)

Date of meeting	State	Total no. of projects cleared	Area (ha)	Total project cost	Total Central Share (C/S) (90 %)	Total State Share (10%)	Amount of 6% of C/S	
11 th meeting 08.03.10	Madhya Pradesh (Bundelkhand)	29	161228	193.47	174.13	19.35	10.48	
13 th meeting 14.07.10	Uttar Pradesh (Bundelkhand)	53	269843	323.81	291.43	32.38	17.49	
18 th meeting 18.03.11	Tamil Nadu	56	271093	325.31	292.78	32.53	17.57	
19 th meeting 21.06.11	Andhra Pradesh	173	747117	896.54	806.89	89.65	48.41	
	Arunachal Pradesh	13	47600	71.40	64.26	7.14	3.86	
	Gujarat	Phase-I	104	531232	686.17	617.55	68.62	37.05
		Phase-II	34	181019	235.68	212.11	23.57	12.73
		Total	138	712251	921.85	829.66	92.18	49.78
	Jharkhand	19	100062	120.07	108.07	12.01	6.48	
	Meghalaya	14	37500	56.25	50.63	5.63	3.04	
	Rajasthan	229	1301201	1819.99	1638.00	182.00	98.28	
	Total	586	2945731	3886.10	3497.51	388.61	209.85	
20 th meeting 18.08.11	Haryana	47	179531	215.44	193.89	21.54	11.63	
	Karnataka	Phase-I	116	548264	714.07	642.66	71.41	38.56
		Phase-II	23	106570	144.44	129.99	14.44	7.80
		Total	139	654834	858.51	772.65	85.85	46.36
	Orissa	68	379974	455.97	410.37	45.60	24.62	
	Punjab	12	67220	80.66	72.60	8.07	4.36	
	Tripura	11	30125	45.18	40.67	4.52	2.44	
	Uttar Pradesh	106	523137	627.76	564.99	62.78	33.90	
	Total	383	1834821	2283.52	2055.17	228.36	123.31	
21 st meeting 16.09.11	Jharkhand	20	106052	127.26	114.55	12.73	6.87	
	Manipur	33	170322	255.48	229.93	25.55	13.80	
	Mizoram	17	72094	108.14	97.33	10.81	5.84	
	Nagaland	20	86000	129.00	116.10	12.90	6.97	
		Total	90	434468	619.88	557.91	61.99	33.48
22 nd meeting 03.03.11	Assam	83	370431	454.71	409.24	45.47	24.55	
	Chhattisgarh	66	285106	342.13	307.91	34.21	18.47	
	Maharashtra	215	931073	1194.80	1075.32	119.48	64.52	
	Sikkim	3	14200	21.30	19.17	2.13	1.15	
		Total	367	1600810	2012.94	1811.64	201.29	108.69
Total appraised so far for 2011-12		1564	7517994	9645.03	8680.57	964.51	520.87	